

PROGRAM FOR DESIGN

Vicenza Birthing Center - Modular Facility

Army Health Clinic Vicenza

Space Project Last Modified: 16 September 2004 by Kovats

4 October 2004

R.R. Flock

U.S. Army Health Facilities Planning Agency Heidelberg, Germany

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS		
	Patient Admin Division (PAD)						
	Waiting	1	150	150	Reception w/nurse sta.		
	Unisex restroom (W/C)	1	50	50	Located in waiting		
	Patient Admin Division (PAD)	2		200 sq ft			
Patient Admin Div	DEPT TOTAL: ROOM QTY	2		NET AREA	200 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS		
	Central Materiel Supply (CMS)						
	CMS Service						
	Dbl Sink/Wrk - Decon	1	120	120	Decon Area		
	CS Cart Queuing	1	40	40			
	Equip Wash/Dry Area	1	90	90			
	Assembly Mobile Table	1	90	90			
	Bulk Supply	1	20	20	Wraps, etc.		
	Assembly Area OR	1	80	80			
	Med Steam Sterilizer	2	100	200			
	Instrument Storage OR	1	160	160			
	Central Materiel Services (CMS) Total	9		800 sq ft			
<hr/>							
Central Materiel S	DEPT TOTAL: ROOM QTY	9		NET AREA	800 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS	
	Surgical Services					
	SURGICAL SUITE					
	C-Section Room	2	400	800	Dedicated c/s rooms	
	Patient Toilet/Shower	2	70	140	Located in C-S rooms	
	Equipment/Cart Holding	1	130	130	Holding for soiled	
	Gurney Storage	1	40	40		
	Janitors Closet	1	50	50	Serves OR suite	
	Scrub Area	1	60	60		
	Anesthesia Work Room	1	150	150	Located within OR suite	
	Surgical Services Total	9		1370 sq ft		
<hr/>						
Surgical Services	DEPT TOTAL: ROOM QTY	9	NET AREA	1370 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS		
	Residency Staff & Admin						
	Female Locker	1	170	170	Includes toilet/shower room		
	Male Locker	1	170	170	Includes toilet/shower room		
	Head Nurse Office	1	100	100			
	NCOIC Office	1	100	100			
	Residency Staff & Admin	4		540 sq ft			
<hr/>							
Residency Staff &	DEPT TOTAL: ROOM QTY	4		NET AREA	540 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS		
	Perinatal Care						
	Nurse Station	1	220	220	Also serves as Reception		
	LDRP	2	480	960	Includes toilet/shower rooms		
	Newborn Nursery	1	140	140	Controlled by Nurse Sta.		
	Equipment Storage Room	1	50	50			
	Perinatal Care	5		1370 sq ft			
<hr/>							
Perinatal Care	DEPT TOTAL: ROOM QTY	5		NET AREA	1370 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS	
	Patient Care					
	Exam Room	2	80	160	Include w/On Call	
	On Call Room	2	100	200	Include w/Exam Room	
	2-Bed Patient Room	1	220	220	Includes Toilet/Shower	
	Non Stress Test Room	1	150	150		
	Med Prep Room	1	60	60	Include fume hood	
	Nutrition Prep Room	1	80	80	w/outside vent	
	General Storage	1	100	100		
	Wheelchair Storage	1	60	60		
	Clean Storage	1	100	100		
	Emergency Eq Alcove	1	20	20		
	Janitors Closet	1	50	50		
	Ice Machine Alcove	1	10	10		
	Patient Care	14		1210 sq ft		
Patient Care	DEPT TOTAL: ROOM QTY	14	NET AREA	1210 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004

RM	DEPT/ROOM NAME	RM QTY	UNIT AREA	NET AREA	REMARKS		
	Logistics						
	Communications Room	1	40	40	For comm racks		
	Technical Equipment Room	1	330	330	Mech/elec equip		
	Logistics	2		370 sq ft			
Logistics	DEPT TOTAL: ROOM QTY	2		NET AREA	370 sq ft	GROSS AREA	0 sq ft

PROGRAM FOR DESIGN - 4 October 2004
Program Summary

DEPT/ROOM NAME	TOTAL ROOMS	NET AREA	sq ft
Patient Admin Division (PAD)	2		200
Central Materiel Services (CMS)	9		800
Surgical Services	9		1370
Residency Staff & Admin	4		540
Perinatal Care	5		1370
Patient Care	14		1210
Logistics	2		370
<hr/>			
Totals:	45 Rooms		5860 sq ft